

CROSSSAFE · DESIGN DECISION RECORD

CrossSafe recommendations accepted

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	CRS-DDR-002	Version	0.2
Status	Draft	Date	2026-10-02
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/crosssafe		
Source	docs/decisions/0002-recommendations-accepted.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.2	2026-10-02	Amish Chadha	O1 and N1 decided by Amish on 2026-10-02 (N1 on a changed recommendation: 76 mm and up until a slip-torque test)
0.1	2026-09-25	Amish Chadha	Recommendations accepted by Amish (DDR-002)

0002: Recommendations accepted

- **Date:** 2026-09-25
- **Status:** accepted. Every item below with a recommendation is "Decided by Amish, 2026-09-25: go with recommendation". Items without a recommendation stay "Proposed, awaiting Amish".

■ Context

On 2026-09-25 Amish wrote: "i accept all your recommendations, go with them across all repos." This record lists every CrossSafe item that carried a recommendation in `docs/REVIEW.md` or CRS-DDR-001, the decision that follows, and what changed in the repo. Where a recommendation offered several options, the recommended option is the decision. Work that belongs to TRL 4 or later (building, testing, measuring, trials, purchasing) is decided but on hold, because TRL 4 is on hold by Amish's instruction. The repo stays at TRL 3.

■ Options considered

The options for each item are those listed in `docs/REVIEW.md` (sessions 2026-09-25, /populate and TRL 3) and in CRS-DDR-001.

■ Decision

Table 1. Items decided by Amish on 2026-09-25.

#	Item	Decision (the recommendation)	What changed in the repo
D1	Budget scope (CRS-DDR-001)	budget_usd (\$350) covers one assembly on an existing pole for TRL 3 and bench work	Status wording only; R15 already redefined at CRS-REQ-001 v0.3. budget_usd stays \$350
D2	Autonomy fix	PIR gating of the radar; 18 Ah battery as fallback only	Status wording only; already in the model, BOM and CRS-CAL-001
D3	Post and sign size	Existing poles first; 114.3 x 3.6 mm post where a new post is needed; 750 mm sign	Status wording only
D4	Reference rules	FHWA IA-21 baseline, pattern configurable	Status wording only; pilot jurisdiction stays open (01)
D5	Triggers	Button plus passive detection, switchable off	Status wording only
D6	Side-to-side link	LoRa point-to-point	Status wording only
D7	Shared components	FieldNode radio core; own 12 V power; CellGuard later; SwapCell not used	Status wording only; FieldNode consumer note listed under cross-repo actions in docs/REVIEW.md
D8	Pedestrian confirmation	Pilot light where local rules allow	Status wording only
D9	Pitch and problem	No change	project.yaml pitch and problem unchanged
O2	Site-trial budget	Raise the budget to \$750 for a full two-sided prototype before any site trial (the second stage of the TRL 2 budget recommendation)	Decided but on hold: a site trial is TRL 4 or later work. budget_usd stays \$350 for the current stage under D1. CRS-CAL-001 v0.2 reports a crossing at \$664.00 on existing poles (\$86.00 under \$750) and \$810.00 with new posts (\$60.00 over)
E1	Enclosure heat (R8)	Option (a): a ventilated white sun shield, about \$8; option (b), the enclosure under the panel's shadow, is considered when the bracket is detailed	Part 18 added to cad/src/model.py (roof and three walls, 25 mm air gap, open bottom, antenna hole); BOM line 18 (\$8.00); CRS-CAL-001 design case is now the dusty, shielded enclosure: rise 3.9 K (was 14.7 K), 53.9 °C inside at 50 °C ambient (was 64.7 °C), charging to 41.1 °C ambient (was 30.3 °C). R8 moves from at risk to met on paper
E2	Sign clamp slip (R9)	An anti-rotation bolt on new posts and a keyed saddle on existing poles, with band tension measured later	Parts 19 (M10 through-bolt, new posts only) and 20 (two keyed sign saddles) added to the model; BOM lines 19 (\$3.00, variant) and 20 (2 x \$3.00). CRS-CAL-001 section G: the bolt carries 1,535 N per wall, 12 % of bearing resistance; keyed saddles at an assumed grip friction of 0.4 resist 287 N·m on a 114.3 mm pole and 151 N·m on a 60 mm pole against 175 N·m. Band tension and grip friction measurement is TRL 4 work, on hold
E3	Timed installation trial	A timed trial of the 2 h installation	Decided but on hold (TRL 4). The installation estimate stays 120 min with the shield fitted to the enclosure on the ground

#	Item	Decision (the recommendation)	What changed in the repo
	(suggestion, R10)		

■ Items still open

Table 2. Items without a recommendation, or new, and still "Proposed, awaiting Amish".

#	Item	Status
O1	Pilot partner, site and jurisdiction, including a road authority. No preference stated	Decided by Amish, 2026-10-02: a United States city traffic engineering department with a Safe Routes to School or Vision Zero programme; first candidate to approach, a North Texas city near the team (CRS-DEC-001)
N1	New from CRS-CAL-001 v0.2: keyed saddles hold only on poles of about 70 mm and larger at the assumed grip friction. Options: (a) a third band at the sign on poles under 76 mm; (b) limit the existing-pole range to 76 mm and up; (c) a through-bolt on existing poles where the owner allows drilling. Recommendation: (a), because it keeps small poles usable at about \$5 more on those sites	Decided by Amish, 2026-10-02, on a changed recommendation: (b) for now, the existing-pole kit limited to 76 mm and larger until a slip-torque test on the keyed saddle confirms the assumed grip; then (a) brings 60 to 75 mm poles back (CRS-DEC-001)

■ Consequences

- `project.yaml`: evidence list gains this record; `budget_usd` stays \$350; `trl: 3` and `trl_target: 3`.
- CRS-REQ-001 v0.4: R8 target unchanged, status met on paper; R9 names the anti-rotation detail and stays at risk only for poles under about 70 mm; R15 met at \$332.00 per assembly and \$664.00 per crossing.
- CRS-PRC-001 v0.4: components 18 to 20, updated heat, wind and cost numbers; decisions shown as decided.
- CRS-CAL-001 v0.2: sun-shielded heat case (C3), anti-rotation checks (G6b, G6c), wind area of the shielded enclosure (base moment 3.43 kN·m, post 44 % of yield), cost \$332.00 and \$405.00 per assembly.
- CRS-DWG-001 Rev P2: shield, keyed saddles and bolt in the model and the notes.
- Media regenerated from the model with the new parts.
- TRL 4 stays on hold. Nothing in this record authorizes building, testing, measuring or purchasing.